

TIME-LINE FOR SOME OF MY HAM RADIO PROJECTS			20-Oct-23
START DATE	END DATE	ACTION	COMPLETE
1296-EME http://www.kl7uw.com/eme1296.htm			
		TEST 600W 1296 PA/INSTALL ON DISH	
4/24/2021		REBUILD DISH BACK STRUCTURE	
4/24/2021	6/3/2023	REBUILD DISH MOUNT	X
8/18/2023	10/7/2023	INSTALL AZIMUTH SLEW-DRIVE	X
		RE-INSTALL DISH	
144-EME http://www.kl7uw.com/eme144.htm			
	4/4/2022	REPAIR XP20 YAGI	
06/22/21	6/30/2021	RE-INSTALL TOWER BASE	X
09/05/21	9/6/2021	INSTALL EL BRACKET	X
	10/3/2021	INSTALL H-FRAME	X
10/04/21	2/28/2022	INSTALL YAGIS	X
04/04/22	4/28/2022	INSTALL X-BRACE	X
	5/27/2022	TEST 2m PREAMPS & TR RELAY	X
	5/31/2022	INSTALL PREAMP BRACES & BOX	X
		MAKE & INSTALL PHASING CABLES	
		WIRE TEST CABLES	
		INSTALL AZIMUTH ROTATOR	
		INSTALL AZIMUTH ENCODER	
		INSTALL TWR TOP BOX & WIRE	
		RAISE TOWER	
		RAISE ANTENNA ARRAY	
HF http://www.kl7uw.com/HF.htm			QRV
10/15/2023	10/18/2023	Make/Install 80m Folded Dipole	X
		BUILD 1200W W6PQL AMP	
3400-EME http://www.kl7uw.com/eme3400.htm			
		MODIFY TOSHIBA AMP - TEST	
		COMBINE 2 TOSHIBA AMPS	
		INSTALL 3400 XVTR+AMP ON DISH	
		INSTALL 3400 FEED+LNA/RLY	
Other http://www.kl7uw.com/about.htm			
	6/25/2021	WELD TOP PLATES on TOWERS	X
6/22/2021	6/30/2021	INSTALL 1.8m DISH TOWER	X
	9/5/2021	INSTALL SAT TOWER/ ANTENNA	X
6/20/2022	5/22/2023	CONVERT SHED TO HAM SHACK/SHOP	X
5/22/2023	9/1/2023	PAINT INTERIOR OF HAM SHACK	X
9/6/2023	9/7/2023	INSTALL FLOORING IN HAM SHACK	X
9/15/2023		MOVE EQUIPMT TO HAM SHACK	
7/15/2022	8/6/2022	REWIRE TO NEW HAM SHACK	X
	12/9/2022	WIRE SERVICE TO HAM SHACK	X
2024?		TRENCH CONDUIT RUNS	
9/30/2022		RUN COAX LINES TO HAM SHACK	
12/15/2022		RUN CONTROL LINES TO HAM SHACK	
		BUILD 500W 2M AMPLIFIER	